

Project Fact Sheet

FY22 Low Voltage CCTV at 18-Sites (CR Large)



**Orange County
Public Schools**

Multi-Site Project

Project Information:

- **Project Start:** Nov 2022
- **Project Completion:** Aug 2023
- **Funding Source:** Sales Tax
- **District:** N/A
- **Learning Community:** N/A
- **Architect/Engineer:** N/A
- **Contractor:** Archis
- **Project Manager:** Dora Lopez
- **Project Budget:** \$5.5 M

Project Description:

Replace existing Analog CCTV security cameras with a new DG compliant, IP based system at Arbor Ridge K8, Avalon MS, Castle Creek ES, Catalina ES, Colonial 9GC, Eccleston ES, Forsyth Woods ES, Keene's Crossing ES, Lake Nona MS, Lancaster ES, Lockhart MS, Palm Lake ES, Pinewood ES, Princeton ES, Shenandoah ES, Sunridge ES, Walker MS, and Washington Shores PLC. Supplement existing cameras to accommodate new coverage requirements.

Project Update:

Construction NTP issued November 3rd. Mobilization scheduled for January 9th. Equipment lead time is 6-8 weeks.